

GDOT/Liberty County Projects Status Report

Thursday, December 3, 2020

#	Projects	PI	PE	ROW	CST	Environmental Activities	Preliminary Plans	Final Plans	Remarks
1	SR 38 Connector from SR 38/US 84 to SR 119	522570-	Auth	2021	LR	67%	100%		Final design and environmental studies ongoing
2	SR 38/US 84 @ CR 73/Old Sunbury Road	0011730	Auth	Auth	LUMP	100%	100%	95%	Final Plans due 12/7/2020
3	SR 119 @ Taylors Creek - Bridge Replacement	0013750	Auth	Auth	2020	100%	100%	100%	Working through utility issue with base
4	CS 926/Main St/Ryon Ave from SR 38 to Central Ave.	0015393	Auth						TAP grant. Preliminary engineering funds authorized
5	CR 171/Lewis Frasier Rd @ Peacock Creek	0016567	Auth	LR	LR				Survey Complete - Starting Concept Development

Active Construction Projects

#	Project Description	Contractor	Award Amount	% Complete	Anticipated Completion Date
1	1.686 miles of milling and plant mix resurfacing on SR 38 Conn from SR 119 to E of US 84/SR 38	East Coast Asphalt, LLC	\$751,589.10	85%	Summer 20
2	12.55 miles of milling, inlay and plant mix resurfacing on SR 38/US 84 from E of CS 519/OC Martin Dr. to E of I-95	APAC - Atlantic, Inc.	\$4,599,314.25	90%	Spring 21