

PRECONSTRUCTION STATUS JULY 2026

List No.	County	Project ID	Short Description	Improvement Type	Project Manager Name	Project Sponsor	Design Consultant Name	FY PE	FY ROW	FY CST	Next Milestone	Status
1	Liberty	0017697	SR 38/US 84 FM CR 971/FLOWERS DRIVE TO CR 502/PATRIOTS TRAIL	Safety Improvements	Ivey, Julian	GDOT	Atkins North America, Inc.	Auth	Auth	2027	FFPR	ROW WAS AUTHORIZED IN SEPTEMBER..ANTICIPATE FFPR in NOV 26...9 deeds (36%)

ACTIVE CONSTRUCTION PROJECTS JUNE 2026

	PROJECT #	COUNTY	DESCRIPTION	CONTRACTOR	Letting (GDOT /Local)	DATE LET	% Complete	ORIGINAL CONTRACT AMOUNT	Anticipated Completion Date
1	522570-	Liberty	Construction of Bypass SR 38/US84 to SR 119	Reeves Construction Co.	GDOT	10/18/2024	53%	\$ 37,272,837.83	Fall 27