

## Preconstruction Status September 22

List No.	County	Project ID	Short Description	Improvement Type	Project Manager Name	Project Sponsor	Design Consultant Name	FY PE	FY ROW	FY CST	Next Milestone
1	Liberty	522570-	SR 38 CONNECTOR FROM SR38/US 84 TO SR 119	Construction of New Roads	Edwards, Cassius Octavius	GDOT	Moreland Altobelli Associates,	Auth	Auth	2024	FFPR
2	Liberty	0016567	CR 171/LEWIS FRASIER RD @ PEACOCK CREEK	Bridge Replacement with No Added Capacity	Wicks, Kenneth	GDOT	GDOT D5 Design Office	Auth	2024	2025	PFPR Request
3	Liberty	0017697	SR 38/US 84 FM CR 971/FLOWERS DRIVE TO CR 502/PATRIOTS TRAIL	Safety Improvements	Duncan, Whitney	GDOT	Atkins Global	Auth			Concept

## ACTIVE CONSTRUCTION PROJECTS SEPTEMBER 22

	PROJECT #	COUNTY	DESCRIPTION	CONTRACTOR	Letting (GDOT /Local)	DATE LET	% Complete	ORIGINAL CONTRACT AMOUNT	Anticipated Completion Date
1	0011730	Liberty	SR38 /US 84 @ CR 73 /Old Sunbury Road	APAC-Atlantic	GDOT	1/21/2022	2%	\$ 4,910,653.00	Summer 23
2	0017728	Liberty	Signing, Pavemetn marking upgrades, shoulder rehab on various CRs	East Coast Asphalt, LLC	GDOT	9/17/2021	52%	\$ 737,694.95	Fall 22
3	0013750	Liberty	Bridge Replacement onSR 119 @ Taylors Creek	Southeastern Site Development, Inc.	GDOT	4/22/2022		\$ 5,750,456.12	Fall 23
4	M006212	Liberty	Milling, Inlay and Plant Mix, Resurfacing and Shoulder Rehab on SR 119 Beginning N of Airport Rd and Extending S of SR 144	APA - Atlantic	GDOT	5/20/2022		\$ 4,703,809.22	Spring 23