

PRECONSTRUCTION STATUS APRIL 23

List No.	County	Project ID	Short Description	Improvement Type	Project Manager Name	Project Sponsor	Design Consultant Name	FY PE	FY ROW	FY CST	Next Milestone
1	Liberty	522570-	SR 38 CONNECTOR FROM SR38/US 84 TO SR 119	Construction of New Roads	Edwards, Cassius Octavius	LIBERTY GDOT LET	Moreland Altobelli Associates.	Auth	Auth	2024	CFFPR
2	Liberty	0016567	CR 171/LEWIS FRASIER RD @ PEACOCK CREEK	Bridge Replacement with No Added Capacity	White, Chad	GDOT	GDOT D5 Design Office	Auth	2024	2025	ROW Auth
3	Liberty	0017697	SR 38/US 84 FM CR 971/FLOWERS DRIVE TO CR 502/PATRIOTS TRAIL	Safety Improvements	Ghuman, Jagpreet	GDOT	Atkins Global	Auth			Concept Submittal
4	Long	0013719	SR 38/US 84@ DOCTORS CREEK 3 MILES E OF LUDOWICI	Bridge Replacement with No Added Capacity	Wilson, Bianca	GDOT	ARCADIS U.S., Inc.	Auth	Auth	2023	CFFPR

ACTIVE CONSTRUCTION PROJECTS APRIL 23

	PROJECT #	COUNTY	DESCRIPTION	CONTRACTOR	Letting (GDOT /Local)	DATE LET	% Complete	ORIGINAL CONTRACT AMOUNT	Anticipated Completion Date
1	0011730	Liberty	Intersection Improvements SR38 /US 84 @ CR 73 /Old Sunbury Road	APAC-Atlantic	GDOT	1/21/2022	15%	\$ 4,910,653.00	Summer 23
2	0017728	Liberty	Signing, Pavemetrn marking upgrades, shoulder rehab on various CRs	East Coast Asphalt, LLC	GDOT	9/17/2021	70%	\$ 737,694.95	
3	0013750	Liberty	Bridge Replacement on SR 119 @ Taylors Creek	Southeastern Site Development, Inc.	GDOT	4/22/2022	23%	\$ 5,750,456.12	Fall 23
4	M006212	Liberty	Milling, Inlay and Plant Mix, Resurfacing and Shoulder Rehab on SR 119 Beginning N of Airport Rd and Extending S of SR 144	APA - Atlantic	GDOT	5/20/2022	32%	\$ 4,703,809.22	Spring 23