

PRECONSTRUCTION STATUS OCTOBER 23

List No.	County	Project ID	Short Description	Improvement Type	Project Manager Name	Project Sponsor	Design Consultant Name	FY PE	FY ROW	FY CST	Next Milestone
1	Liberty	522570-	SR 38 CONNECTOR FROM SR38/US 84 TO SR 119	Construction of New Roads	Edwards, Cassius Octavius	LIBERTY GDOT LET	Moreland Altobelli Associates, Inc.	Auth	Auth	2024	CST Auth
2	Liberty	0016567	CR 171/LEWIS FRASIER RD @ PEACOCK CREEK	Bridge Replacement with No Added Capacity	White, Chad	GDOT	GDOT D5 Design Office	Auth	Auth	2025	FFPR
3	Liberty	0017697	SR 38/US 84 FM CR 971/FLOWERS DRIVE TO CR 502/PATRIOTS TRAIL	Safety Improvements	Ghuman, Jagpreet	GDOT	Atkins Global	Auth	2025	2027	Concept Approval

ACTIVE CONSTRUCTION PROJECTS OCTOBER 23

	PROJECT #	COUNTY	DESCRIPTION	CONTRACTOR	Letting (GDOT /Local)	DATE LET	% Complete	ORIGINAL CONTRACT AMOUNT	Anticipated Completion Date
1	0011730	Liberty	Intersection Improvements SR38 /US 84 @ CR 73 /Old Sunbury Road	APAC-Atlantic	GDOT	1/21/2022	35%	\$ 4,910,653.00	Summer 24
3	0013750	Liberty	Bridge Replacement on SR 119 @ Taylors Creek	Southeastern Site Development, Inc.	GDOT	4/22/2022	36%	\$ 5,750,456.12	Winter 24
4	M006212	Liberty	Milling, Inlay and Plant Mix, Resurfacing and Shoulder Rehab on SR 119 Beginning N of Airport Rd and Extending S of SR 144	APA - Atlantic	GDOT	5/20/2022	73%	\$ 4,703,809.22	Summer 23