

PRECONSTRUCTION STATUS APRIL 2025

| List No. | County | Project ID | Short Description | Improvement Type | Project Manager Name | Project Sponsor | Design Consultant Name | FY PE | FY ROW | FY CST | Next Milestone |
|----------|---------|-------------------------|--|---|----------------------|-----------------|------------------------|-------|--------|--------|----------------|
| 1 | Liberty | 0016567 | CR 171/LEWIS FRASIER RD @ PEACOCK CREEK | Bridge Replacement with No Added Capacity | Freeman, Sheimicka | GDOT | GDOT D5 Design Office | Auth | Auth | 2025 | CST AUTH |
| 2 | Liberty | 0017697 | SR 38/US 84 FM CR 971/FLOWERS DRIVE TO CR 502/PATRIOTS TRAIL | Safety Improvements | Ivey, Julian | GDOT | Atkins Global | Auth | | | FFPR |

ACTIVE CONSTRUCTION PROJECTS APRIL 25

| | PROJECT # | COUNTY | DESCRIPTION | CONTRACTOR | Letting (GDOT /Local) | DATE LET | % Complete | ORIGINAL CONTRACT AMOUNT | Anticipated Completion Date |
|---|-------------------------|---------|--|-------------------------|-----------------------|------------|------------|--------------------------|-----------------------------|
| 1 | 0011730 | Liberty | Intersection Improvements SR38 /US 84 @ CR 73 /Old Sunbury Road | APAC-Atlantic | GDOT | 1/21/2022 | 85% | \$ 4,910,653.00 | Spring 25 |
| 3 | 0013719 | Long | Construction of a Bridge and Approaches on US 84/SR38 over Doctors Creek | TIC | GDOT | 10/20/2023 | 48% | \$ 5,153,649.03 | Spring 25 |
| 3 | 522570- | Liberty | Construction of Bypass on SR 38/US84 to SR 119 | Reeves Construction Co. | GDOT | 10/18/2024 | | | |