

## PRECONSTRUCTION STATUS MAY 2025

List No.	County	Project ID	Short Description	Improvement Type	Project Manager Name	Project Sponsor	Design Consultant Name	FY PE	FY ROW	FY CST	Next Milestone
1	Liberty	<a href="#">0016567</a>	CR 171/LEWIS FRASIER RD @ PEACOCK CREEK	Bridge Replacement with No Added Capacity	Freeman, Sheimicka	GDOT	GDOT D5 Design Office	Auth	Auth	Auth	Let
2	Liberty	<a href="#">0017697</a>	SR 38/US 84 FM CR 971/FLOWERS DRIVE TO CR 502/PATRIOTS TRAIL	Safety Improvements	Ivey, Julian	GDOT	Atkins Global	Auth			FFPR

## ACTIVE CONSTRUCTION PROJECTS MAY 25

	PROJECT #	COUNTY	DESCRIPTION	CONTRACTOR	Letting (GDOT /Local)	DATE LET	% Complete	ORIGINAL CONTRACT AMOUNT	Anticipated Completion Date
1	<a href="#">0011730</a>	Liberty	Intersection Improvements SR38 /US 84 @ CR 73 /Old Sunbury Road	APAC-Atlantic	GDOT	1/21/2022	85%	\$ 4,910,653.00	
2	<a href="#">0013719</a>	Long	Construction of a Bridge and Approaches on US 84/SR38 over Doctors Creek	TIC	GDOT	10/20/2023	48%	\$ 5,153,649.03	Fall 25
3	<a href="#">522570-</a>	Liberty	Construction of Bypass on SR 38/US84 to SR 119	Reeves Construction Co.	GDOT	10/18/2024		\$ 37,272,837.83	Fall 27