

PRECONSTRUCTION STATUS DECEMBER 2025

List No.	County	Project ID	Short Description	Improvement Type	Project Manager Name	Project Sponsor	Design Consultant Name	FY PE	FY ROW	FY CST	Next Milestone
1	Liberty	0017697	SR 38/US 84 FM CR 971/FLOWERS DRIVE TO CR 502/PATRIOTS TRAIL	Safety Improvements	Ivey, Julian	GDOT	Atkins North America, Inc.	Auth	Auth		FFPR

ACTIVE CONSTRUCTION PROJECTS DECEMBER 25

	PROJECT #	COUNTY	DESCRIPTION	CONTRACTOR	Letting (GDOT /Local)	DATE LET	% Complete	ORIGINAL CONTRACT AMOUNT	Anticipated Completion Date
1	0011730	Liberty	Intersection Improvements SR38 /US 84 @ CR 73 /Old Sunbury Road	APAC-Atlantic	GDOT	1/21/2022	86%	\$ 4,910,653.00	Fall 25
2	0013719	Long	Construction of a Bridge and Approaches on US 84/SR38 over Doctors Creek	TIC	GDOT	10/20/2023	85%	\$ 5,153,649.03	Fall 25
3	522570-	Liberty	Construction of Bypass SR 38/US84 to SR 119	Reeves Construction Co.	GDOT	10/18/2024	15%	\$ 37,272,837.83	Fall 27
4	0016567	Liberty	Bridge Replacement on CR 171/Lewis Frasier Rd @ Peacock Creek	Southern Concrete Construction Co., Inc.	GDOT	3/21/2025	68%	\$ 2,040,892.67	Spring 27